



## CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

### WEEKLY OPERATIONS REPORT SABLE GAS PROJECT PRODUCTION STATUS (July 23, 2009)

STATUS*		
ON PRODUCTION		
MONTHLY PRODUCTION HISTORY (Click on the month for a breakdown of well production)		
MONTH END	Raw Gas (E3M3) (thousand cubic meters)	Water (M3)
<a href="#">June, 2009</a>	292,319.90	12,716.23
<a href="#">May</a>	348,349.10	20,805.23
<a href="#">April</a>	283,320.90	15,756.61
<a href="#">March</a>	354,654.80	21,260.29
<a href="#">February</a>	342,992.60	19,621.10
<a href="#">January</a>	360,272.50	19,171.18
<a href="#">December, 2008</a>	380,917.00	21,285.98
<a href="#">November</a>	376,363.50	18,246.76
<a href="#">October</a>	403,694.40	18,397.97
<a href="#">September</a>	381,583.80	19,468.25
<a href="#">August</a>	296,248.30	16,152.76
<a href="#">July</a>	397,258.40	23,055.30
*Status will be updated on a weekly basis or if production ceases for more than 24 hours.		

[Total, field and well monthly production history](#)



## CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

### WEEKLY OPERATIONS REPORT DRILLING ACTIVITIES (July 23, 2009)

Well Name	Operator	Location (NAD27)	Drilling Unit	Classification	Spud Date	Current Depth (MD)/(TVD)	Projected Total Depth (MD)/ (TVD)	Water/ RT Depth	Current Status	Report Date
Alma 4	ExxonMobil Canada Properties	43°35'46.651"N 60°41'21.787"W	Rowan Gorilla III	Development	June 8/09	3,985.00m 2,836.72m	4282m 3146m	66.60m	Drilling operations	July 23/09

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location  
Preparing to Spud  
Drilling Operations\*  
Evaluating\*\*  
Completing / Completed  
Suspending / Suspended  
Abandoning / Abandoned  
Waiting on Weather  
Equipment Downtime

- Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.
- \*\* Evaluating includes logging, coring and testing.



**CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD**

**WEEKLY OPERATIONS REPORT  
GEOPHYSICAL ACTIVITIES  
(July 23, 2009)**

<b>Operator/Type of Operation</b>	<b>Contractor</b>	<b>Vessel</b>	<b>Start Date</b>	<b>Total # Km's Acquired/ Projected</b>	<b>Report Date</b>
No activity to report.					

**WEEKLY OPERATIONS REPORT  
CONSTRUCTION ACTIVITIES  
(July 23, 2009)**

<b>Operator/Type of Operation</b>	<b>Contractor</b>	<b>Vessel</b>	<b>Start Date</b>	<b>Completion Date</b>
EnCana Corporation – Phase 1 – Pipeline Pre-lay Survey	Allseas Canada Ltd.	M/V Manta III	Mar. 21/09	Suspended Apr. 8/09
			Resumed operations July 3/09	
EnCana Corporation – Wellhead Protection Structures Installation	Aker Marine Contractors	Boa Deep C	July 2/09	July 11/09
EnCana Corporation – Phase 2 – Offshore Pipeline Installation	Allseas Canada Ltd.	Lorelay	July 19/09	
ExxonMobil – accommodation module at Thebaud	Seajacks	Seajacks Kraken	June 4/09	