



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

**WEEKLY OPERATIONS REPORT
SABLE GAS PROJECT PRODUCTION STATUS
(July 9, 2009)**

STATUS*		
ON PRODUCTION		
MONTHLY PRODUCTION HISTORY (Click on the month for a breakdown of well production)		
MONTH END	Raw Gas (E3M3) (thousand cubic meters)	Water (M3)
May, 2009	348,349.10	20,805.23
April	283,320.90	15,756.61
March	354,654.80	21,260.29
February	342,992.60	19,621.10
January	360,272.50	19,171.18
December, 2008	380,917.00	21,285.98
November	376,363.50	18,246.76
October	403,694.40	18,397.97
September	381,583.80	19,468.25
August	296,248.30	16,152.76
July	397,258.40	23,055.30
June	345,615.30	18,382.43
*Status will be updated on a weekly basis or if production ceases for more than 24 hours.		

Total, field and well monthly production history



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

WEEKLY OPERATIONS REPORT DRILLING ACTIVITIES (July 9, 2009)

Well Name	Operator	Location (NAD27)	Drilling Unit	Classification	Spud Date	Current Depth (MD)/(TVD)	Projected Total Depth (MD)/ (TVD)	Water/ RT Depth	Current Status	Report Date
Alma 4	ExxonMobil Canada Properties	43°35'46.651"N 60°41'21.787"W	Rowan Gorilla III	Development	June 8/09	2,234.00m 1,690.72m	4282m 3146m	66.60m	Drilling operations	July 9/09

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location
Preparing to Spud
Drilling Operations*
Evaluating**
Completing / Completed
Suspending / Suspended
Abandoning / Abandoned
Waiting on Weather
Equipment Downtime

- Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.
- ** Evaluating includes logging, coring and testing.



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

**WEEKLY OPERATIONS REPORT
GEOPHYSICAL ACTIVITIES
(July 9, 2009)**

Operator/Type of Operation	Contractor	Vessel	Start Date	Total # Km's Acquired/ Projected	Report Date
No activity to report.					

**WEEKLY OPERATIONS REPORT
CONSTRUCTION ACTIVITIES
(July 9, 2009)**

Operator/Type of Operation	Contractor	Vessel	Start Date	Completion Date
EnCana Corporation – Phase 1 – Pipeline Pre-lay Survey	Allseas Canada Ltd.	M/V Manta III	Mar. 21/09	Suspended Apr. 8/09
			Resumed operations July 3/09	
EnCana Corporation – Wellhead Protection Structures Installation	Aker Marine Contractors	Boa Deep C	July 2/09	



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

ExxonMobil – accommodation module at Thebaud	Seajacks	Seajacks Kraken	June 4/09	
--	----------	-----------------	-----------	--