



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD
WEEKLY OPERATIONS REPORT
SABLE GAS PROJECT PRODUCTION STATUS
(July 21, 2011)

STATUS*		
ON PRODUCTION		
MONTHLY PRODUCTION HISTORY (Click on the month for a breakdown of well production)		
MONTH END	Raw Gas (E3M3) (thousand cubic meters)	Water (M3)
June	157,003.80	14,807.71
May	259,788.40	26,764.55
April	254,054.00	23,770.91
March	268,469.60	27,538.40
February	243,514.30	24,003.15
January 2011	246,659.90	23,844.77
December	262,465.90	25,632.81
November	252,919.60	24,329.01
October	267,002.20	19,787.87
September	274,608.70	19,328.33
August	283,427.20	18,670.89
July 2010	288,121.70	19,103.02

*Status will be updated on a weekly basis or if production ceases for more than 24 hours.

[Total, field and well monthly production history](#)



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD
WEEKLY OPERATIONS REPORT
WELL ACTIVITIES
(July 21, 2011)

Well Name	Operator	Location (NAD27)	Drilling Unit	Classification	Spud Date	Current Depth (MD)/(TVD)	Projected Total Depth (MD)/ (TVD)	Water/ RT Depth	Current Status	Report Date
No activity to report.										

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location
Preparing to Spud
Drilling Operations*
Evaluating**
Completing / Completed
Suspending / Suspended
Abandoning / Abandoned
Waiting on Weather (WOW)
Equipment Downtime
Preparing for Adverse Environmental Conditions

- Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.
- ** Evaluating includes logging, coring and testing.



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD
WEEKLY OPERATIONS REPORT
GEOPHYSICAL ACTIVITIES
(July 21, 2011)

Operator/Type of Operation	Contractor	Vessel	Start Date	Total # km's Acquired/ Projected	Report Date	Comments
No activity to report.						

WEEKLY OPERATIONS REPORT
CONSTRUCTION ACTIVITIES
(July 21, 2011)

Operator/Type of Operation	Contractor	Vessel	Start Date	Completion Date
Encana – Deep Panuke Hook-up and Commission the PFC – Phase 1 – Anchor installation and debris survey	DOF Subsea	M/V Skandi Skolten	July 12/11	
Encana – Deep Panuke Umbilical Installation Program	Acergy Shipping Limited	M/V Acergy Falcon	July 9/11	
Encana – Deep Panuke Rock Placement Program	Dredging International Luxembourg	M/V Tideway Rollingstone	July 6/11	
Encana – Deep Panuke Diving Program Authorization – Hook-up and Commissioning	Acergy Shipping Limited	CLDSV Acergy Discovery	July 6/11	
Encana – Deep Panuke Subsea Asset Survey Program	Atlantic Towing Limited	M/V Atlantic Condor	May 28/11	June 28/11
Encana – Deep Panuke PFC Seawatch Buoy Deployment and Bathymetry Survey	Dominion Diving Limited	M/V Dominion Victory	June 8/11	June 10/11