



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD
WEEKLY OPERATIONS REPORT
SABLE GAS PROJECT PRODUCTION STATUS
 (September 27, 2012)

STATUS*		
ON PRODUCTION		
MONTHLY PRODUCTION HISTORY (Click on the month for a breakdown of well production)		
MONTH END	Raw Gas (E3M3) (thousand cubic meters)	Water (M3)
August	207,457.20	22,678.43
July	217,623.50	24,732.75
June	196,128.80	16,232.19
May	199,914.90	22,849.16
April	165,441.30	19,263.26
March	232,539.00	21,508.31
February	201,740.30	21,455.14
January 2012	233,739.20	24,993.02
December	236,217.70	25,372.40
November	213,582.70	26,061.03
October	222,283.80	27,189.62
September 2011	231,673.40	27,386.59

*Status will be updated on a weekly basis or if production ceases for more than 24 hours.

[Total, field and well monthly production history](#)



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD
WEEKLY OPERATIONS REPORT
WELL ACTIVITIES
(September 27, 2012)

Well Name	Operator	Location	Drilling Unit	Classification	Spud Date	Current Depth (MD)/(TVD)	Projected Total Depth (MD)/ (TVD)	Water/ RT Depth	Current Status	Report Date
No activity to report.										

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location

Preparing to Spud

Drilling Operations*

Evaluating**

Completing / Completed

Suspending / Suspended

Abandoning / Abandoned

Waiting on Weather (WOW)

Equipment Downtime

Preparing for Adverse Environmental Conditions

- * Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.
- ** Evaluating includes logging, coring and testing.



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD
WEEKLY OPERATIONS REPORT
GEOPHYSICAL ACTIVITIES
(September 27, 2012)

Operator/Type of Operation	Contractor	Vessel	Start Date	Total # km's Acquired/ Projected	Report Date	Comments
No activity to report.						

WEEKLY OPERATIONS REPORT
CONSTRUCTION ACTIVITIES
(September 27, 2012)

Operator/Type of Operation	Contractor	Vessel/Installation	Location	Start Date	Completion Date
Encana – Deep Panuke Hook-up and Commission the PFC – Phase 2	Single Buoy Moorings Inc.	Deep Panuke Production Field Centre (PFC)	4853667N 685917E (NAD 83)	July 22/11	