



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

WEEKLY OPERATIONS REPORT SABLE GAS PROJECT PRODUCTION STATUS (April 8, 2010)

| STATUS* | | |
|---|---|------------|
| ON PRODUCTION | | |
| MONTHLY PRODUCTION HISTORY (Click on the month for a breakdown of well production) | | |
| MONTH END | Raw Gas (E3M3) (thousand cubic meters) | Water (M3) |
| February | 267,498.60 | 17,171.62 |
| January, 2010 | 300,468.00 | 17,949.07 |
| December, 2009 | 307,388.30 | 14,928.23 |
| November | 305,956.30 | 13,384.83 |
| October | 314,873.10 | 15,748.25 |
| September | 307,469.00 | 12,528.80 |
| August | 76,479.10 | 2,670.90 |
| July | 333,503.50 | 15,052.41 |
| June | 292,319.90 | 12,716.23 |
| May | 348,349.10 | 20,805.23 |
| April | 283,320.90 | 15,756.61 |
| March | 354,654.80 | 21,260.29 |

*Status will be updated on a weekly basis or if production ceases for more than 24 hours.

Total, field and well monthly production history



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

WEEKLY OPERATIONS REPORT WELL ACTIVITIES (April 8, 2010)

| Well Name | Operator | Location (NAD27) | Drilling Unit | Classification | Spud Date | Current Depth (MD)/(TVD) | Projected Total Depth (MD)/ (TVD) | Water/ RT Depth | Current Status | Report Date |
|---------------|------------------------------|------------------------------------|-------------------|----------------|---------------------------------------|---|-----------------------------------|-----------------|----------------|-------------|
| Alma 4A | ExxonMobil Canada Properties | 43°35'46.651"N 60°41'21.787"W | Rowan Gorilla III | Development | Aug. 8/09 (Sidetrack) | 4,329.00m 3,145.99m (Plug Back Depth) | 4328m 3146m | 66.60m | Completed | Oct. 8/09 |
| Margaree E-70 | EnCana | 43°49'17.2050"N 60°40'17.5056"W | Rowan Gorilla III | Development | Jan. 12/10 | 2539.00m 2539.00m | 2552m 2552m | 41.0m | Completed | April 1/10 |
| Marcoh D-41 | EnCana | 43°50'09.776"N 60°37'18.932"W | Rowan Gorilla III | Development | Aug. 28/03 Apr. 1/10 (Re-entry) | 3575m (Plug Back Depth) | 3625 | 43.40 | Completing | April 8/10 |

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location
 Preparing to Spud
 Drilling Operations*
 Evaluating**
 Completing / Completed
 Suspending / Suspended
 Abandoning / Abandoned
 Waiting on Weather (WOW)
 Equipment Downtime
 Preparing for Adverse Environmental Conditions

- Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.
- ** Evaluating includes logging, coring and testing.



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

WEEKLY OPERATIONS REPORT GEOPHYSICAL ACTIVITIES (April 8, 2010)

| Operator/Type of Operation | Contractor | Vessel | Start Date | Total # Km's Acquired/ Projected | Report Date |
|----------------------------|------------|--------|------------|----------------------------------|-------------|
| No activity to report. | | | | | |

WEEKLY OPERATIONS REPORT CONSTRUCTION ACTIVITIES (April 8, 2010)

| Operator/Type of Operation | Contractor | Vessel | Start Date | Completion Date |
|--|---------------------|-----------------|--|-------------------------|
| EnCana Corporation – Phase 1 – Pipeline Pre-lay Survey (alternating with pipeline installation) | Allseas Canada Ltd. | M/V Manta III | March 21/09 Begin pre-lay operations | Suspended April 8/09 |
| | | | July 3/09 Resumed pre-lay operations | October 30/09 |
| | | | July 23/09 Assisting with pipeline installation | |
| EnCana Corporation – Phase 2 – Offshore Pipeline Installation | Allseas Canada Ltd. | Lorelay | July 19/09 | October 30/09 |
| EnCana Corporation – Trenching and burying pipeline in support of Phase 2 – Offshore Pipeline Installation | Allseas Canada Ltd. | Calamity Jane | August 31/09 | December 29/09 |
| ExxonMobil – accommodation module at Thebaud | Seajacks | Seajacks Kraken | June 4/09 | September 30/09 |