



## CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

### WEEKLY OPERATIONS REPORT SABLE GAS PROJECT PRODUCTION STATUS (September 10, 2009)

STATUS*		
ON PRODUCTION		
MONTHLY PRODUCTION HISTORY (Click on the month for a breakdown of well production)		
MONTH END	Raw Gas (E3M3) (thousand cubic meters)	Water (M3)
<a href="#">July, 2009</a>	333,503.50	15,052.41
<a href="#">June</a>	292,319.90	12,716.23
<a href="#">May</a>	348,349.10	20,805.23
<a href="#">April</a>	283,320.90	15,756.61
<a href="#">March</a>	354,654.80	21,260.29
<a href="#">February</a>	342,992.60	19,621.10
<a href="#">January</a>	360,272.50	19,171.18
<a href="#">December, 2008</a>	380,917.00	21,285.98
<a href="#">November</a>	376,363.50	18,246.76
<a href="#">October</a>	403,694.40	18,397.97
<a href="#">September</a>	381,583.80	19,468.25
<a href="#">August</a>	296,248.30	16,152.76

\*Status will be updated on a weekly basis or if production ceases for more than 24 hours.

[Total, field and well monthly production history](#)



## CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

### WEEKLY OPERATIONS REPORT DRILLING ACTIVITIES (September 10, 2009)

Well Name	Operator	Location (NAD27)	Drilling Unit	Classification	Spud Date	Current Depth (MD)/(TVD)	Projected Total Depth (MD)/ (TVD)	Water/ RT Depth	Current Status	Report Date
Alma 4	ExxonMobil Canada Properties	43°35'46.651"N 60°41'21.787"W	Rowan Gorilla III	Development	June 8/09	1,366.00m 1,256.32m (Plug Back Depth)	4282m 3146m	66.60m	Abandoned	Aug. 13/09
Alma 4A	ExxonMobil Canada Properties	43°35'46.651"N 60°41'21.787"W	Rowan Gorilla III	Development	Aug. 8/09 (Sidetrack)	4,278.67m 3,097.41m	4328m 3146m	66.60m	Drilling Operations	Sept. 10/09

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location  
 Preparing to Spud  
 Drilling Operations\*  
 Evaluating\*\*  
 Completing / Completed  
 Suspending / Suspended  
 Abandoning / Abandoned  
 Waiting on Weather  
 Equipment Downtime  
 Preparing for Adverse Environmental Conditions

- Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.
- \*\* Evaluating includes logging, coring and testing.



## CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

### WEEKLY OPERATIONS REPORT GEOPHYSICAL ACTIVITIES (September 10, 2009)

Operator/Type of Operation	Contractor	Vessel	Start Date	Total # Km's Acquired/ Projected	Report Date
No activity to report.					

### WEEKLY OPERATIONS REPORT CONSTRUCTION ACTIVITIES (September 10, 2009)

Operator/Type of Operation	Contractor	Vessel	Start Date	Completion Date
EnCana Corporation – Phase 1 – Pipeline Pre-lay Survey (alternating with pipeline installation)	Allseas Canada Ltd.	M/V Manta III	Mar. 21/09 Begin pre-lay operations	Suspended Apr. 8/09
			July 3/09 Resumed pre-lay operations	
			July 23/09 Assisting with pipeline installation	
EnCana Corporation – Wellhead Protection Structures Installation	Aker Marine Contractors	Boa Deep C	July 2/09	July 11/09
EnCana Corporation – Phase 2 – Offshore Pipeline Installation	Allseas Canada Ltd.	Lorelay	July 19/09	
EnCana Corporation – Trenching and burying pipeline in support of Phase 2 – Offshore Pipeline Installation	Allseas Canada Ltd.	Calamity Jane	Aug. 31/09	
ExxonMobil – accommodation module at Thebaud	Seajacks	Seajacks Kraken	June 4/09	