



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

WEEKLY OPERATIONS REPORT SABLE GAS PROJECT PRODUCTION STATUS (April 13, 2006)

STATUS*		
ON PRODUCTION		
<p>Note: Galaxy II is on location at the Thebaud Platform being utilized for accommodations in support of the compression modification installation.</p>		
MONTHLY PRODUCTION HISTORY (Click on the month for a breakdown of well production)		
MONTH END	Raw Gas (E3M3) (thousand cubic meters)	Water (M3)
February, 2006	306,701.90	9,203.15
January	349,545.30	8,888.54
December, 2005	353,266.80	10,162.39
November	363,136.40	13,386.52
October	375,333.70	13,583.60
September	369,369.30	12,264.58
August	392,185.50	11,464.85
July	363,864.90	9,411.70
June	344,850.20	10,932.31
May	325,142.70	10,547.54
April	340,410.90	11,012.61
March	353,552.20	9,917.46
*Status will be updated on a weekly basis or if production ceases for more than 24 hours.		

[Total, field and well monthly production history](#)



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

WEEKLY OPERATIONS REPORT DRILLING ACTIVITIES (April 13, 2006)

Well Name	Operator	Location (NAD27)	Drilling Unit	Classification	Spud Date	Current Depth (MD)/(TVD)	Projected Total Depth (MD)/ (TVD)	Water/ RT Depth	Current Status	Report Date
Alma 3	ExxonMobil Canada Properties	43° 35' 47" 60° 41' 22"	Galaxy II	Development	08/02/06	3346.0 m (PBSD)	3268.0 m 3006.0 m	66.6 m 56.7 m	Completed	30-Mar-06
EnCana Marauder Dominion J-14A Sidetrack	EnCana Corporation	43° 53' 34" 60° 31' 52"	Rowan Gorilla VI	Exploration	30/12/05	4440.0 m 3567.6 m	4408 m 3600 m	30 m 48 m	Abandoned	01-Feb-06
EnCana Marauder Dominion J-14	EnCana Corporation	43° 53' 34" 60° 31' 52"	Rowan Gorilla VI	Exploration	18/11/05	3700.1 m 3700.1 m	3800 m 3800 m	30 m 48 m	Abandoned	30-Dec-05
Venture 7	ExxonMobil Canada Properties	44° 2' 0" 59° 34' 57"	Galaxy II	Development	05/08/05	6483.0 m 4584.8 m	6444.0 m 4570.0 m	22.0 m 60.2 m	Completed	25-Dec-05

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location
 Preparing to Spud
 Drilling Operations*
 Evaluating**
 Completing / Completed
 Suspending / Suspended
 Abandoning / Abandoned
 Waiting on Weather
 Equipment Downtime

- Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.
- ** Evaluating includes logging, coring and testing.



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

WEEKLY OPERATIONS REPORT GEOPHYSICAL ACTIVITIES (April 13, 2006)

Program #	Operator/Type of Operation	Contractor	Vessel	Start Date	Total # Km's Acquired/ Projected	Report Date
NS24-H33-1P	Hunt Oil Company of Canada, Inc. 2D Seismic	Geophysical Services Incorporated	M/V Gulf Pacific	03-Nov-05	920.53 km / 940.25 km	23-Nov-05 (Program completed 20-Nov-05)