



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

WEEKLY OPERATIONS REPORT SABLE GAS PROJECT PRODUCTION STATUS (August 13, 2009)

STATUS*		
OFF PRODUCTION		
Effective August 8, 2009, gas production from the Sable Offshore Energy Project has been shut-in due to a planned maintenance campaign which is being undertaken by ExxonMobil and its partners. The planned duration of the shut-in is approximately 20 days.		
MONTHLY PRODUCTION HISTORY (Click on the month for a breakdown of well production)		
MONTH END	Raw Gas (E3M3) (thousand cubic meters)	Water (M3)
June, 2009	292,319.90	12,716.23
May	348,349.10	20,805.23
April	283,320.90	15,756.61
March	354,654.80	21,260.29
February	342,992.60	19,621.10
January	360,272.50	19,171.18
December, 2008	380,917.00	21,285.98
November	376,363.50	18,246.76
October	403,694.40	18,397.97
September	381,583.80	19,468.25
August	296,248.30	16,152.76
July	397,258.40	23,055.30
*Status will be updated on a weekly basis or if production ceases for more than 24 hours.		

Total, field and well monthly production history



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

WEEKLY OPERATIONS REPORT DRILLING ACTIVITIES (August 13, 2009)

Well Name	Operator	Location (NAD27)	Drilling Unit	Classification	Spud Date	Current Depth (MD)/(TVD)	Projected Total Depth (MD)/ (TVD)	Water/ RT Depth	Current Status	Report Date
Alma 4	ExxonMobil Canada Properties	43°35'46.651"N 60°41'21.787"W	Rowan Gorilla III	Development	June 8/09	1,366.00m 1,256.32m (Plug Back Depth)	4282m 3146m	66.60m	Abandoned	Aug. 13/09
Alma 4A	ExxonMobil Canada Properties	43°35'46.651"N 60°41'21.787"W	Rowan Gorilla III	Development	June 8/09 (Spud Date) Aug. 8/09 (Sidetrack)	2,233.50m 1,684.91m	4328m 3146m	66.60m	Drilling Operations	Aug. 13/09

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location
 Preparing to Spud
 Drilling Operations*
 Evaluating**
 Completing / Completed
 Suspending / Suspended
 Abandoning / Abandoned
 Waiting on Weather
 Equipment Downtime

- Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.
- ** Evaluating includes logging, coring and testing.



CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

**WEEKLY OPERATIONS REPORT
GEOPHYSICAL ACTIVITIES
(August 13, 2009)**

Operator/Type of Operation	Contractor	Vessel	Start Date	Total # Km's Acquired/ Projected	Report Date
No activity to report.					

**WEEKLY OPERATIONS REPORT
CONSTRUCTION ACTIVITIES
(August 13, 2009)**

Operator/Type of Operation	Contractor	Vessel	Start Date	Completion Date
EnCana Corporation – Phase 1 – Pipeline Pre-lay Survey	Allseas Canada Ltd.	M/V Manta III	Mar. 21/09	Suspended Apr. 8/09
			July 3/09 Resumed pre-lay operations	
			July 23/08 Assisting with pipeline installation	
EnCana Corporation – Wellhead Protection Structures Installation	Aker Marine Contractors	Boa Deep C	July 2/09	July 11/09
EnCana Corporation – Phase 2 – Offshore Pipeline Installation	Allseas Canada Ltd.	Lorelay	July 19/09	
ExxonMobil – accommodation module at Thebaud	Seajacks	Seajacks Kraken	June 4/09	