

**SABLE GAS PROJECT PRODUCTION STATUS**  
**(December 4, 2003)**

<b>STATUS*</b>	<b>REMARKS</b>
On Production	

**MONTHLY PRODUCTION HISTORY**  
**(Click on the month for a breakdown of well production)**

<b>MONTH END</b>	<b>Raw Gas (E3M3)</b> <small>(thousand cubic meters)</small>	<b>Water (M3)</b>	
October, 2003	371914.60	23426.99	
September	352679.50	23300.14	
August	366077.10	21770.49	
July	401040.90	25101.39	
June	390952.80	24746.57	
May	425653.10	20457.92	
April	406416.41	19364.98	
March	405704.70	22259.27	
February	342114.23	20334.14	
January	421114.33	27013.64	
December, 2002	466376.78	22965.94	
November	459726.96	25074.48	

\*Status will be updated on a weekly basis or if production ceases for more than 24 hours.

## Weekly Status Report - Drilling Activities

(December 4, 2003)

Well Name	Operator	Location (NAD27)	Drilling Unit	Classification	Spud Date	Current Depth (MD)/(TVD)	Projected Total Depth (MD)/ (TVD)	Water/ RT Depth	Current Status	Remarks
Balvenie B-79	Imperial Oil	43° 08'01.19" 60° 10'57.08"	Eirik Raude	Exploration	08/07/03	4750.0m 4750.0m	5625.0m 5625.0m	1804.3m 25.0m	Abandoned	Report Date: 08-Sept-03
MarCoh D-41	EnCana	43° 50'09.64" 60° 37'21.50"	Rowan Gorilla V	Exploration	28/08/03	3625.0m 3625.0m	3700.0m 3700.0m	43.4m 47.6m	Suspended	Report Date: 23-Oct-03
Weymouth A-45	EnCana Shell et al	43° 04'01.09" 60° 36'16.82"	Eirik Raude	Exploration	27/10/03	4461.5m 4461.5m	NA 6627.0m	1690.3m 25.0m	Drilling Operations	Report Date: 4-Dec-03
Canadian Superior El Paso Mariner I-85	El Paso Velvet Exploration Partnership	44° 04'30.74" 59° 42'07.19"	Rowan Gorilla V	Exploration	19/11/03	2239.0m 2239.0m	5600.0m 5600.0m	54.5m 47.0m	Drilling Operations	Report Date: 4-Dec-03

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location  
 Preparing to Spud  
 Drilling Operations\*  
 Evaluating\*\*  
 Completing / Completed  
 Suspending / Suspended  
 Abandoning / Abandoned  
 Waiting on Weather  
 Equipment Downtime

\* Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.

\*\* Evaluating includes logging, coring and testing.

## Weekly Status Report – Geophysical Activities

(December 4, 2003)

Program #	Operator/Type of Operation	Contractor	Vessel/ Aircraft	Start Date	Total # Km's Acquired/ Projected	Remarks
NS24-G05-08P	Geophysical Services Incorporated <b>2D, 3D</b>	Geophysical Services Incorporated	M/V GSI Admiral	29-Apr-03 <b>(2D)</b>  24-May-03 <b>(3D)</b>	1,920.08 km/ 3,495.00 km  738.99 km <sup>2</sup> / 740.00 km <sup>2</sup>	Report Date: 21-May-03 587.400 km acquired from 15-May-03 to 21-May-03  Completed: 24-July-03
NS24-E43-02E	EnCana Corporation <b>3D</b>	WesternGeco	M/V Geco Triton	03-May-03	1,766.77 km <sup>2</sup> / 1,765.00 km <sup>2</sup>	Completed: 28-June-03
NS24-M55-01E	Marathon Canada Ltd. <b>3D</b>	PGS Seismic Exploration Canada	M/V Ramform Viking	21-June-03	2,259.00 km <sup>2</sup> / 2,260.00 km <sup>2</sup>	Completed: 15-Oct-03
NS24-T63-04P	TGS-NOPEC Geophysical Company <b>2D</b>	SeaBird Management AS	M/V Odin Explorer	06-July-03	9,927.45 km/ 12,117.00 km	Report Date: 4-Dec-03 220.35 km acquired from 27-Nov-03 to 3-Dec-03
NS26-C146-03E	Canadian Superior Energy Inc.	Fugro Jacques Geo Surveys Inc.	M/V Anticosti	03-Aug-03	Not applicable	Completed: 05-Aug-03
NS24-G75-03P	GX Technology Corporation <b>2D</b>	Geophysical Services Incorporated	M/V Akademik Lazarev	21-Sept-03	3,356.62 km/ 3,590.00 km	Completed: 21-Nov-03 384.00 km acquired from 17-Nov-03 to 21-Nov-03