



## CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

### WEEKLY OPERATIONS REPORT SABLE GAS PROJECT PRODUCTION STATUS (May 11, 2006)

STATUS*		
<b>ON PRODUCTION</b>		
<p><b>Note:</b> Galaxy II is on location at the Thebaud Platform being utilized as an accommodations module in support of the compression platform installation.</p>		
<b>MONTHLY PRODUCTION HISTORY</b> (Click on the month for a breakdown of well production)		
MONTH END	Raw Gas (E3M3) (thousand cubic meters)	Water (M3)
<a href="#">March, 2006</a>	308,928.00	10,925.46
<a href="#">February</a>	306,701.90	9,203.15
<a href="#">January</a>	349,545.30	8,888.54
<a href="#">December, 2005</a>	353,266.80	10,162.39
<a href="#">November</a>	363,136.40	13,386.52
<a href="#">October</a>	375,333.70	13,583.60
<a href="#">September</a>	369,369.30	12,264.58
<a href="#">August</a>	392,185.50	11,464.85
<a href="#">July</a>	363,864.90	9,411.70
<a href="#">June</a>	344,850.20	10,932.31
<a href="#">May</a>	325,142.70	10,547.54
<a href="#">April</a>	340,410.90	11,012.61
*Status will be updated on a weekly basis or if production ceases for more than 24 hours.		

[Total, field and well monthly production history](#)



## CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD

### WEEKLY OPERATIONS REPORT DRILLING ACTIVITIES (May 11, 2006)

Well Name	Operator	Location (NAD27)	Drilling Unit	Classification	Spud Date	Current Depth (MD)/(TVD)	Projected Total Depth (MD)/ (TVD)	Water/ RT Depth	Current Status	Report Date
Alma 3	ExxonMobil Canada Properties	43° 35' 47" 60° 41' 22"	Galaxy II	Development	08/02/06	3346.0 m (PBSD)	3268.0 m 3006.0 m	66.6 m 56.7 m	Completed	30-Mar-06
EnCana Marauder Dominion J-14A Sidetrack	EnCana Corporation	43° 53' 34" 60° 31' 52"	Rowan Gorilla VI	Exploration	30/12/05	4440.0 m 3567.6 m	4408 m 3600 m	30 m 48 m	Abandoned	01-Feb-06
EnCana Marauder Dominion J-14	EnCana Corporation	43° 53' 34" 60° 31' 52"	Rowan Gorilla VI	Exploration	18/11/05	3700.1 m 3700.1 m	3800 m 3800 m	30 m 48 m	Abandoned	30-Dec-05
Venture 7	ExxonMobil Canada Properties	44° 2' 0" 59° 34' 57"	Galaxy II	Development	05/08/05	6483.0 m 4584.8 m	6444.0 m 4570.0 m	22.0 m 60.2 m	Completed	25-Dec-05

The following terms are used to provide the status of drilling operations offshore Nova Scotia:

Moving to Location  
 Preparing to Spud  
 Drilling Operations\*  
 Evaluating\*\*  
 Completing / Completed  
 Suspending / Suspended  
 Abandoning / Abandoned  
 Waiting on Weather  
 Equipment Downtime

- Drilling Operations includes drilling; running, cementing and pressure testing of casing / liners; routine equipment testing, and other standard drilling practices.
- \*\* Evaluating includes logging, coring and testing.



**CANADA – NOVA SCOTIA OFFSHORE PETROLEUM BOARD**

**WEEKLY OPERATIONS REPORT  
GEOPHYSICAL ACTIVITIES  
(May 11, 2006)**

<b>Program #</b>	<b>Operator/Type of Operation</b>	<b>Contractor</b>	<b>Vessel</b>	<b>Start Date</b>	<b>Total # Km's Acquired/Projected</b>	<b>Report Date</b>
No activity to report.						